

Trieb GmbH 8643 Allerheiligen 38 Austria	Post Installation Test Report	Doc. No.: GTMD-006 Rev.: - Page 1 of 2
Reg: _____ Type: _____ SN: _____	Subject: KRT 2 & KRT 2A	

1. VHF COM TEST

- | | |
|---|-----------|
| | ok |
| 1.1. Examine installation is in compliance to EOMD006-Installation Instructions | — |
| 1.2. Examine VHF COM Antenna Installation and verify VSWR < 3:1 | — |
| 1.3. Perform 5.7 Finally Audio-Setup of Doc.-Nr: DE-3000-800100e | — |
| 1.4. Perform 5.11. Post-Installation Check of Doc.-Nr: DE-3000-800100e | — |
| 1.5. Perform a functional Test through all operating modes of the KRT 2 & KRT 2A. | — |

2. COMPASS SWING:

The compensated installation must not have a deviation of more than 10° on any heading.

Reference Compass:

Manufacturer: _____
Cal until: _____

Magn. Compass			
Steer	Magn.	Dev	max.
	000		±10°
	030		±10
	060		±10
	090		±10
	120		±10
	150		±10
	180		±10
	210		±10
	240		±10
	270		±10
	300		±10
	330		±10

Trieb GmbH 8643 Allerheiligen 38 Austria	Post Installation Test Report	Doc. No.: GTMD-006 Rev.: - Page 2 of 2
Reg: _____ Type: _____ SN: _____	Subject: KRT 2 & KRT 2A	

3. EMI-Test:

1.9.16 Perform an Electromagnetic Interference Test. The following systems must be verified (if installed): COM, XPDR, DME, ADF, GPS

Testes Systems:

Item	System	EMI observed?
1		
2		
3		
4		
5		
6		

Test passed (y/n) _____

Date/ Siganture _____